

ATIS / NTCSS

ATIS/NTCSS CHECKSHEET				
Requirements	Yes	No	Remarks	Reference/ Action
INFRASTRUCTURE				
Cabling labeled properly				NSTM 408/MIL-STD-2042-6A/B
Cabling In Good Condition				NSTM 408/MIL-STD-2042-6A/B
Equipment Switches Labeled Properly				GSO
Power Sources Labeled				GSO
Connectivity checks				TECH MANUALS
PMS CHECK				
Uninterruptible Power Supply				
Conduct Battry Check				PMS 4951/001 S-13R
Filters clean				PMS 4951/001 S-13R
ATIS Server				TECH MANUALS
External/Cdroms Operational			Cdrom functionality	
C: Drive has adequate free space			Drive space availability	
Server Boots properly			Server operability	
Verify Event Viewer for Problems			search for apparent problems	
chkntfs exclusion executed			For systems with TAG Raid	
Execute Engineering Drawingsearch			ability to execute ATIS Functions	
Execute Manual search			ability to execute ATIS Functions	
Standalone Atis is configured or SOP			Alternative source for ATIS info	
NTCSS SERVER (Unix)				TECH MANUALS
Tape Units operational				
4MM				
8MM				
Backups demonstrated				
Tape Library is in place				
Check Databases			bdf' shows database status	
Printers functional from NTCSS logins			print hosts file to each printer	

ATIS / NTCSS

ATIS/NTCSS CHECKSHEET				
Requirements	Yes	No	Remarks	Reference/ Action
Ensure databases are correct			run 'SYBASE'	
Check devices available			run 'ioscan'	
Check Lan Status			run 'lanscan'	
TAG RAID				TECH MANUALS
Raid Drive Key Available				
Raid Controller Key Available				
All Drives Available				
Spare Raid Array Drives designated			Raidfx (2 for most ships CG is 0)	
Power Configuration is correct			Units dual homed Power supply	
No Intialization Errors				
Database Accessible				